COMPLETION REPORT

1	Name of the work	Improvements to Dst main G/Ts & Cuy and other Cmn roads at Mandyhalla Nagara in Bagalagunte Ward No 14 T. Dasarahalli Rly-division
2	Sanctioned Estimate No. & Date	T.E.No. CE/DY/71/16-17 dt 23-11-2016
3	Head of Account which is chargeable	pcw/1878
4	Instrument Order NO. & Date	W.O. CE/DY/94/16-17 dt 15/12/2016
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB No 5644 Pg No 56430 to 56433
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/~~junior Eng~~	D.S. ಎಂಜಿನಿಯರ್
	b) Asst. Exe Engineer	ಎಇಇ ಸಾಹೆ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
SD ಪ್ರಕಾರ	4957892-00	—	42108-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER - 3,
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು